

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES  
FOR THE 4th QUARTER, 2022  
Pangasinan

PROJECT/PROJECT ACTIVITY NAME	LOCATION	TOTAL COST	IMPLEMENTING OFFICE	FUNDING SOURCE	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS	REMARKS
							Percentage of Completion	Total Cost Incurred to Date		
<b>GENERAL FUND</b>										
<b>On Going PPAs</b>										
* Construction of 2nd Floor Calunetan MP Hall	Calunetan	1,668,534.25	Mayors Office & Brgy. Fund		25-Oct-2022	20-Feb-2023				On-going
*Construction/Rehab. Of Local Access Road, inc. drainage canala slope protection, road barriers and others	Pob-Norte - Amagbagan-Taratara Roadline	6,504,047.90	Mayors Office	20% Dev't Fund	19-Oct-2022	3-Mar-2023	100.00%	6,504,047.90		Completed
*Widening/Concreting/Rehabilitation of Local Access Road (including Slope Protection & drainage system) along Bantay Insik-Cadulayan Roadline	Bantay Insik	3,594,578.00	Mayors Office	20% Dev't Fund	8-Sep-2022	6-Dec-2022	100.00%	3,594,578.00		Completed
*Rehabilitation of Local Access Road inc. drainage canal @ Calunetan	Calunetan	1,495,732.12	Mayors Office		22-Aug-2022	10-Nov-2022	100.00%	1,495,732.12		Completed
*Installation of Sprinkler System of the New Municipal Hall	Pob. Central	2,840,196.62	Mayors Office		23-Sep-2019	21-Dec-2019	100.00%	2,840,196.62		Completed
*Rehabilitation of Road inc. drainage canal, Purok 2 (Candelario-Aquino Area)	Paldit	486,999.50	Mayors Office		14-Oct-2022	24-Nov-2022	100.00%	486,999.50		Completed
*Construction/Widening inc. slope protection, drainage canal @ road barriers	Taratara	997,041.18	Mayors Office		13-Sep-2022	16-Oct-2022	100.00%	997,041.18		Completed
*Widening/Concreting of Road including slope protection & riprapping of road shoulders	Pindangan	3,998,500.00	Mayors Office	Excise Tax	22-Nov-2022	23-Feb-2023	44.80%	1,793,888.51		On-going
*Widening/Concreting of Road including installation of Drainage system & slope at Camangaan-Ignacio Roadline	Camangaan	1,497,720.99	Mayors Office	Supp. Budget No 1, S2022	12-Oct-2022	12-Dec-2022	100.00%	1,497,720.99		Completed
*Widening/Concreting of Road including ins. Of drainage system & slope protection	Bantay Insik (Sitio Cadulayan)	4,848,390.00	Mayors Office	Supp. Budget No 1, S2022	15-Dec-2022	13-Apr-2023	40.16%	1,949,022.36		On-going
*Completion of Kasimbayanan Park	Pob. Central	350,230.00	Mayors Office		12-Dec-2022	10-Jan-2023	100.00%	350,230.00		Completed
<b>TRUST FUND</b>										
<b>On Going PPAs</b>										
*Installation of Street Lightning System	Amagbagan-Poblacion-Asan Sur	9,995,632.56		LGSF	30-Aug-2022	25-Nov-2022 (With Approved Request for Time Extension)	100.00%	9,995,632.56		Completed

We hereby certify we have reviewed the contents and hereby attest to the veracity and correctness of the date or information contained in this document.

  
JANET YCOY-GUTIERREZ  
Municipal Accountant

  
DANILO C. UY  
Municipal Mayor